




**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS & ACTIVITIES
FOR THE 1st QUARTER, CY 2020**

Province, City or Municipality: **SAN ROQUE, NORTHERN SAMAR**

Programs or Projects	Location	Total Project Cost	Date Started	Target Completion	Project Status		No. of	Remarks
				Date	% of	Total Cost	Extensions,	
					Completion	Incurred to Date	If any	
Construction of Diversion Dams	Balud, Zone 1 & 3	2,200,000.00	July 18, 2016	May 27, 2017	100.00%	1,994,261.18		Completed
Agri-Fishery Trainings	Poblacion	550,000.00				500,000.00		Completed
Solid Waste Management Assistance	Poblacion	500,000.00				362,940.00		On-going
Supplemental Feeding	San Roque, Northern Samar	1,378,800.00				1,378,800.00		Completed
Concreting along Inilian-Galutan-Burac-Coroconog-Balnasan (Burac-Coroconog Section Sta. 1+829 - Sta. 2+707)	(Burac-Coroconog Section Sta. 1+829 - Sta. 2+707)	9,921,000.00	Nov. 23, 2019	March 22, 2020	86.44%	8,509,801.95		On-going


MAUREEN RUENTES
 OIC-Municipal Budget Officer


DEVINA D. CASTILLO
 Municipal Accountant


DON LABALON
 Municipal Mayor