FDP Form 6 - Trust Fund Utilization

E.

REGION: PROVINCE:	REGION VIII - EASTERN VIS NORTHERN SAMAR		CALENDAR YEAR: QUARTER:	2023 1				
CITY/MUNICIPALITY:	SAN ROQUE							
Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if	
					% of Completion	Total Cost Incurred to Date	any	Remarks
Construction of Pamalpagan Bridge along Dale, Balud, Balnasan FMR	along Dale, Balud Balnasan, FMR	5,000,000.00	02/09/2022	01/30/2023	41.71%	2,085,718.72		On-going
OOH RVIII Super Health Center	Brgy. Zone 1	10,000,000.00	08/20/2022	12/18/2022	90.40%	8,236,062.24		On-going
DOH RVIII Repair RHU Rehabilitation	RHU	1,350,000.00	08/08/2022	11/06/2022	100.00%	1,200,418.91		Completed - for retentio
PCSO STL Lotto Share	LGU San Roque	103,377.76						On-going
OSWD Social Pension	16 Barangays	5,520,000.00	03/28/2023					Disbursed
OOH One Covid Allowance	LGU San Roque	365,985.00	04/03/2023					Disbursed
We hereby certify that we have reviewed the contents and hereby attest to the veracity a Signed: MAUREEN FUENTES Local Budget Officer			and correctness of the data or information contained in this document. Signed: DEVINA C. BAGAPURO, CPA Local Accountant			Signed: MARIA ANA GABORNI ABALON, MD, MPH Local Chief Executive		