

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS & ACTIVITIES
FOR THE 2nd QUARTER, CY 2019**

Province, City or Municipality: **SAN ROQUE, NORTHERN SAMAR**

Programs or Projects	Location	Total Project Cost	Date Started	Target Completion	Project Status		No. of	Remarks
				Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	
Concreting Along Inilian-Galutan-Burac-Coroconog-Himabug-at FMR	Inilian-Galutan-Burac-Coroconog-Himabug-at	5,372,560.41	July 20, 2018	January 15, 2019	100.00%	6,372,560.41		Completed
Concreting Along Inilian-Galutan-Burac-Coroconog-Balsan FMR	Inilian-Galutan-Burac-Coroconog-Balsan FMR	9,897,448.44	November 21, 2018	May 7, 2019	45.86%	4,093,802.54		On-going

Prepared by:


DEVINA D. CASTILLO
Municipal Accountant

Noted by:


DON L. ABALON
Municipal Mayor